

Financial and Physical Progress of IIUS/MIIUS Projects as on 31.03.2017

S N	Name of the Industrial Cluster	State	Date Approval	Total Project Cost (Rs. Cr.)	Approved GOI grant (Rs. Cr.)	Released GOI grant (Rs. Cr.)	Progress Financial (Rs. Cr.)	Progress Physical (%)	Project Approval Period
1	Pharma Cluster, Hyderabad	Telangana	04.11.2004	66.16	49.62	48.13	62.08	Complete	10th Plan
2	Chemical Cluster, Ahmedabad	Gujarat	14.03.2005	71.35	41.39	40.14	69.41	Complete	
3	Chemical Cluster, Ankleshwar	Gujarat	02.07.2004	152.83	50.00	49.47	161.40	Complete	
4	Chemical Cluster, Vapi	Gujarat	25.03.2004	54.31	40.49	39.27	71.25	Complete	
5	Foundry Cluster, Belgam	Karnataka	28.10.2004	24.78	18.58	18.02	24.38	Complete	
6	Machine Tools Cluster, Bangalore	Karnataka	28.10.2004	135.50	49.12	47.64	149.09	Complete	
7	Textile Cluster, Ichalkaranji	Maharashtra	14.03.2005	65.07	32.70	31.72	67.00	Complete	
8	Auto Components Cluster, Pune	Maharashtra	06.09.2004	59.99	44.99	44.54	63.05	Complete	
9	Auto Components Cluster, Pithampur	MP	28.10.2004	62.97	47.23	45.81	67.64	Complete	
10	Textiles Cluster, Ludhiana, Punjab	Punjab	06.09.2004	17.19	12.69	12.30	17.24	Complete	
11	Marble Cluster, Kishangarh	Rajasthan	28.10.2004	34.72	26.04	26.77	50.17	Complete	
12	Auto Components Cluster, Chennai	TN	02.07.2004	47.49	27.74	26.90	54.67	Complete	
13	Cereals Pulses & Staples Cluster, Madurai	TN	06.09.2004	39.96	29.97	29.07	40.03	Complete	
14	Foundry/Pump/Motor Cluster, Coimbatore	TN	14.03.2005	55.30	39.39	38.99	55.57	Complete	
15	Leather Cluster, Ambur	TN	14.03.2005	67.33	43.93	43.49	96.34	Complete	
16	Textiles Cluster, Tirupur	TN	09.03.2004	143.00	50.00	49.50	157.60	Complete	
17	Multi Industry Cluster, Haldia	WB	04.03.2005	58.85	25.40	29.97	52.76	Complete	
18	Iron & Steel Cluster, Raipur	Chhatisgarh	04.03.2005	35.99	20.42	20.81	58.33	Complete	
19	Metallurgical Cluster, Jajpur	Odisha	02.07.2004	80.60	47.00	45.59	88.62	Complete	
20	Coir Cluster, Alappuzha	Kerala	04.11.2004	56.80	42.60	41.31	54.75	Complete	
21	Auto Components Cluster, Vijaywada	AP	02.07.2004	30.67	23.01	22.31	30.66	Complete	
22	Leather Cluster, Kanpur	UP	04.03.2005	14.34	9.32	8.83	13.56	Complete	
23	Gem & Jewellery Cluster, Surat	Gujarat	04.11.2004	61.00	45.61	44.15	45.64	Complete	
24	Rubber Cluster, Howrah	WB	29.03.2005	41.01	15.71	14.8350	32.84	76.33%	
25	Foundry Cluster, Howrah,	WB	04.03.2005	95.03	38.68	36.07	60.89	47.97%	
	<b>Total 10th FYP</b>			<b>1572.24</b>	<b>871.63</b>	<b>855.64</b>			

Financial and Physical Progress of IIUS/MIIUS Projects as on 31.03.2017

S N	Name of the Industrial Cluster	State	Date Approval	Total Project Cost (Rs. Cr.)	Approved GOI grant (Rs.Cr.)	Released GOI grant (Rs. Cr.)	Progress Financial (Rs. Cr.)	Progress Physical (%)	Project Approval Period
26	Engineering Cluster, Nashik	Maharashtra	11.03.2008	67.26	42.87	41.88	56.48	Complete	11th Plan
27	Pandhurna Industrial Cluster, Chhindwara	MP	02.02.2009	81.10	43.07	41.77	66.40	78.60%	
28	Handloom Cluster, Chanderi	MP	11.03.2008	42.66	20.30	18.89	38.13	98.60%	
29	Auto Cluster, Adityapur	Jharkhand	13.08.2008	65.63	47.79	46.06	43.13	65.60%	
30	Readymade Garments Cluster, Jabalpur	MP	11.03.2008	55.58	30.67	25.21	48.43	75.37%	
	<b>Total 11 th FYP</b>			<b>312.23</b>	<b>184.70</b>	<b>173.81</b>			
31	Plastic, Polymer and Allied Cluster, Balasore	Odisha	26.03.2010	81.90	58.28	49.71	67.15	81.44%	11th Plan (Recast IIUS)
32	Tiruchirapalli Engineering and Technology Cluster, Tiruchirapalli	TN	01.10.2010	102.81	58.28	51.48	77.58	63.79%	
33	Marathwara Automobile Cluster, Aurangabad	Maharashtra	31.05.2010	81.35	58.20	54.26	76.52	Complete	
34	Baddi Infrastructure, Baddi	HP	19.11.2010	88.43	59.95	55.04	86.58	Complete	
35	Bamboo Technology Park, Guwahati	Assam	01.10.2010	62.28	52.63	48.98	52.93	Complete	
36	Narol Textiles Infrastructure and Environment Management, Narol	Gujarat	19.11.2010	196.56	58.28	54.41	180.60	Complete	
37	Kolhapur Foundry Cluster	Maharashtra	31.01.2012	44.9	32.59	30.56	35.17	Complete	
	<b>Total 11 th FYP</b>			<b>658.23</b>	<b>378.21</b>	<b>344.44</b>			
<b>Modified Industrial Infrastructure Upgradation Scheme(MIUS)</b>									
38	Upgradation of Hindupur Growth Centre & IP Gollapuram, Anantpur District	Andhra Pradesh	01.03.2016	54.20	14.93	4.48	5.00	9.23	12th FYP (MIUS)
39	Upgradation of Industrial Growth Centre, Bobbili, Vizianagaram District	Andhra Pradesh	01.03.2016	30.61	8.68	2.604	5.37	14.46	
40	Industrial Growth Centre, Urla Distt Raipur	Chhatisgarh	05.03.2015	54.81	12.26	8.582	30.08	64.67	
41	Sirgitti Engineering Cluster	Chhatisgarh	10.08.2015	44.59	10.24	6.11	18.55	40.27	

Financial and Physical Progress of IIUS/MIIUS Projects as on 31.03.2017

S N	Name of the Industrial Cluster	State	Date Approval	Total Project Cost (Rs. Cr.)	Approved GOI grant (Rs.Cr.)	Released GOI grant (Rs. Cr.)	Progress Financial (Rs. Cr.)	Progress Physical (%)	Project Approval Period	
42	Industrial Infrastructure upgradation of IMT Manesar	Haryana	05.03.2015	99.78	39.90	11.97	13.83	17.5	12th FYP (MIIUS)	
43	Industrial Infrastructure upgradation of IMT , Bawal	Haryana	05.03.2015	84.85	34.19	10.26	8.85	14.97		
44	Industrial Area, Kandrauri	HP	05.03.2015	95.77	24.07	7.22	19.12	15.27		
45	Industrial Area, Pandoga	HP	05.03.2015	88.05	22.62	6.79	20.2	15.29		
46	Tupundana Industrail Area, Ranchi	Jharkhand	10.08.2015	35.57	14.05	1.66				
47	Industrail Estate, Kathua	J & K	10.08.2015	36.55	16.89	5.07	3.83	6.97		
48	Bangalore Aerospace Park, Devenhalli	Karnataka	10.08.2015	90.50	42.69	12.81				
49	Kolhar Industrial Area, Bidar	karnataka	10.08.2015	125.76	24.36	12.99	54.66	42.92		
50	Up gradation of Infrastructure at Zuangtui Industrial Estate	Mizoram	01.03.2016	18.02	14.42	4.33	3.12	17.09		
51	KINFRA Defence Park, Palakkad	Kerala	28.03.2016	131.35	50	15.00	2.33	2.78		
52	Industrial Area, Sitapur, Morena	MP	05.03.2015	75.00	12.75	12.39	39.27	62.37		
53	Industrial Area , Ujjaini , Dhar	MP	05.03.2015	44.88	11.50	8.05	31.43	78.72		
54	Angul Alluminium Park, Angul	Odisha	18.08.2015	99.60	33.44	10.03	1.57			
55	Light Engineering Cluster, Nabha, Patiala	Punjab	05.03.2015	76.60	16.58	4.97	5.07	7.21		
56	Upgradation of Physical infrastructure at SIPCOT-HOSUR Industrial Complex	Tamil Nadu	01.03.2016	30.40	7.69	2.31		12.4		
57	Pashamylaram Industrial Area, Medak	Telangana	05.03.2015	64.24	23.56	7.07				
58	Bodhjungnagar Industrial Area	Tripura	05.03.2015	55.38	39.80	27.66	28.25	50.39		
59	Upgradation of RK Nagar Industrial Area	Tripura	01.03.2016	52.25	38.76	20.84	16.75	16.37		
	<b>Total 12th FYP</b>			<b>1488.76</b>	<b>513.38</b>	<b>203.18</b>				